COMPLETION REPORT

1	Name Of Work	**Development Works All Round The Dog Kennel Building in Ward No 13**
2	Sanctioned Estimate No.& Date	EE/PD/AS/50/2017-18, Date:01.03.2018 CE/DZ/TS/490/2017-18,Date:05.03.2018
3	Head Of Account which is chargeable	P-0279
4	Instrument Order No. & Date	BBMP/EE/PD/WO/50/2017-18, Date:19.03.2018
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	65 days
7	Measurement recorded in	M.B No:1903 Page No:190201-190211
8	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No, - do -1903 Page No, - do -190201-190211
9	Name of the office/official in charge of the work	
10	e) Asst.Eng/Junior Eng	SIDDARAJEGOWDA.B.S
	f) Asst.Exe Engineer	KUMARAPPA.H

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
25.00	2498375	—	1625

7) Certified that the above work has been completed within the stipulated time noted in the
8) Certified that the contractor has delayed and completed the work for which necessary fine recovered
9) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
Executive Engineer
Project Sub Division-I
Dasarahalli Zone.
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner